

****For Illustration Only—To be Completed by District Staff****

LAGRANGE COUNTY REGIONAL UTILITY DISTRICT
CUSTOMER CONNECTION
PERMIT/CHECKLIST

1. Obtain permit to connect from LCRUD located at 116 E Wayne Street, LaGrange, Indiana

Date issued: _____

2. 24-hour notice prior to inspection by calling 260-260-499-6349 8:00A.M - 3:30 P.M.
Monday thru Friday *No Weekend Inspections*
Call IUPPS (800-382-5544)

Date scheduled: _____

Connections from the grinder to the force main must be completed by a state licensed plumber

3. Inspection of gravity sewer line;

a) No clear water discharge to system

- _____ -sump pump
- _____ -downspout
- _____ -foundation drains
- _____ -heat pumps
- _____ -cooling water
- _____ -other

b) Proper pipe material

- _____ -SDR 21, Glued joints are NOT permissible, except. if connecting onto the vertical riser that is located six (6) ft from the grinder pump, you must use a SDR 21 sweep "Y", or PVC schedule 40 DWV sweep tee. If you are using the DWV sweep tee the vertical portion of the tee must be wrapped in ½" foam rubber up to the surface.

c) Proper slope

- _____ -4" = 1/4" per ft.
- _____ -6" = 1/8" per ft.

d) Proper pipe bedding (4" min. under pipe & 6" min. over top of pipe)

- _____ -sand or >B= Borrow
- _____ -no large objects or rocks

e) No 90-degree bends

- _____ -6" minimum between 45-degree bends

f) Cleanouts/overflows

- _____ -at building foundations w/a goose neck (invert of goose neck to be below floor elevation)
- _____ -at every equivalent 90 degrees turn (no goose neck required, screw on cap)
- _____ -every 150ft. of sewer (no goose neck required, screw on cap)
- _____ -cleanouts are a min. of 2" above ground
- _____ -check valve is optional on single pumps, but recommended
- _____ -check valve is mandatory for double pumps (located near home)

g) Internal lift pumps

- _____ -District approved pump
- _____ -unapproved pumps must be removed and/or replaced with approved District pump

****For Illustration Only—To be Completed by District Staff****

4. Existing septic tanks/holding tanks/outhouses

- _____ a) Pumped out and clean of solids
- _____ b) Top crushed
- _____ c) Filled with sand, clean bank run gravel or flowable fill
- _____ d) Tank removed
- _____ e) Disconnected from absorption field
- _____ f) Documentation on file
- _____ g) N/A

SEPTAGE HAULER: _____

***All tanks must be pumped at time of inspection w/fill present to receive approval.**

5. New grinder pump unit/pump # _____

- _____ a) Inspect connection to 4" influent line or cleanout
- _____ b) Open ball valve on discharge line inside of grinder unit
- _____ c) Turn on breaker at grinder pump unit junction box, and check that power is on at breaker at meter at power pole

Signed: _____ **Date Inspected:** _____
LaGrange County Regional Utility District Inspector

Signed: _____ **Date:** _____
Homeowner/Agent

Electrical Company: _____

Meter Base #: _____

Comments: _____

Reinspection: Yes or No **CHECK IF RECONNECT** _____ **Date:** _____

Use the space above to show the general layout of the property, including house and buildings, new grinder pump unit, old septic tank and absorption field, and all drain lines where they go.